



भारत सरकार
Government of India
जल शक्ति मंत्रालय
Ministry of Jal Shakti
जल संसाधन, नदी विकास और गंगा संरक्षण विभाग
Department of WR, RD & GR
केन बेतवा लिंक परियोजना प्राधिकरण
Ken Betwa Link Project Authority



No: NWDA/CE(N)LKO/T-16/KBLPA/ 3460 - 78

Date: 23.09.2022

Sub: Minutes of 2nd Meeting of Ken Betwa Link Project Authority on 13.09.2022 at Bhopal

2nd meeting of Ken Betwa Link Project Authority under the Chairmanship of Shri Bhopal Singh, Chief Executive Officer, Ken Betwa Link Project Authority was held on 13.09.2022 at 11:30 hrs. at Bhopal.

Minutes of Meeting duly approved by the CEO, KBLPA are enclosed herewith for kind information and further necessary action.

(Shiva Prakash)
ACEO (HQ/P), KBLPA

Copy to:

1. The Chief Executive Officer, KBLPA, New Delhi. (E-mail: dgnwda@gmail.com, dgnwda@nic.in)
2. The Additional Chief Executive Officer (Environment, R&R & LA) KBLPA: Chief Engineer, Rajghat Canal Project, Datia & Project Director, Lower Orr PMU (E-mail: cerajghat@gmail.com)
3. The Additional Chief Executive Officer (Construction); Chief Engineer, Betwa Pariyojana, I&WRD, Jhansi---**Nominated by I&WRD, UP** (E-mail: cebetwaprojidupjh-up@nic.in)
4. The Additional Chief Executive Officer; (Design & Planning); Chief Engineer, Design, I&WRD, Dr. Ram Manohar Lohiya Parikalp Bhawan, Lucknow--- **Nominated by I&WRD, UP**. (E-mail: cedesigniduplu-up@nic.in)
5. The Additional Chief Executive Officer; Chief Engineer, Dhasan Ken Basin, Sagar & Project Director, Bina Project Management Unit ----- **Nominated by WRD, MP**. (E-mail: ce.dkb.wrd.sgr@mp.gov.in, cedkbwrdsgr@gmail.com)
6. The Additional Chief Executive Officer; Chief Engineer, Inter-state Water Agreement Unit, Bhopal **-Nominated by WRD, MP**. (E-mail: ceiswu.encwrd.bpl@mp.gov.in, ceisencbpl@gmail.com)
7. The Director, Finance, KBLPA, New Delhi. (E-mail: dirfin-nwda@nic.in)

Special Invitee:

1. The PCCF (Land Management), Forest Department, Govt. of MP, Bhopal. (E-mail: apccflr@mp.gov.in)
2. The Engineer-in-Chief/ HOD, I&WRD, Govt. of UP, Lucknow. (E-mail: eincididuplu-up@nic.in, engineerinchiefidup@gmail.com)
3. The Engineer-in-Chief, WRD, Govt. of MP, Bhopal. (E-mail: encwrbpl-mp@nic.in, eincbodhi@gmail.com)
4. The Collector & District Magistrate, Panna. (E-mail: dmpanna@nic.in)
5. The Collector & District Magistrate, Chhatarpur. (E-mail: dmchhatarpur@nic.in)

Copy for information and necessary action to:

1. The Superintending Engineer, KBLPA, Gwalior.(E-mail: segwl-nwda@nic.in)
2. The Executive Engineer, KBLPA, Jhansi. (E-mail: eeidjhn-nwda@nic.in)
3. The Executive Engineer, KBLPA, Chhatarpur. (E-mail: eekblpa.chhatarpur@gmail.com)
4. The Executive Engineer, KBLPA, Bhopal. (E-mail: eeidbpl-nwda@nic.in).

Copy for kind information to: -

1. PPS to the Secretary, DOWR, RD&GR, Ministry of Jal Shakti, New Delhi.(E-mail: secy-mowr@nic.in)
2. The Additional Chief Secretary, WRD, Govt. of Madhya Pradesh, Bhopal. (E-mail: pswrd@mp.gov.in)
3. The Principal Secretary, I&WRD, Govt. of Uttar Pradesh, Bapu Bhawan, Lucknow. (E-mail: psecup.irrig@nic.in, ps.irrup@gmail.com)

Minutes of the 2nd meeting of Ken-Betwa Link Project Authority held on 13.09.2022 at 11:30 hrs. in Committee Hall Bodhi, WRD, Bhopal

2nd Meeting of the Ken-Betwa Link Project Authority was held under the Chairmanship of Shri Bhopal Singh, DG, NWDA & Chief Executive Officer, KBLPA on 13th September 2022 at 11.30 hrs. in the Committee hall of Bodhi, Water Resource Department, Bhopal. The list of participants in the meeting is enclosed as Annex-I.

At the outset, Chairman welcomed all the participants and briefed about the KBLPA, its importance for Bundelkhand region and importance of cooperation of all stakeholders to implement the project in the time bound manner. Shri M. S. Dawar, Engineer-in-Chief, WRD, Govt. Of Madhya Pradesh stated that they will provide full cooperation in time bound manner for the implementation of the project. Shri Rajpal Singh, Chief Engineer (Betwa Pariyojna), I&WRD, & ACEO (Construction), KBLPA, Jhansi Govt. Of Uttar Pradesh also ensured full cooperation from the Govt. of Uttar Pradesh for the implementation of the project in time bound manner. CEO, KBLPA requested Member Secretary to make the presentation on the subject.

1. Confirmation of minutes of the 1st meeting of Ken-Betwa Link Project Authority held on 24.06.2022

1st meeting of the Ken Betwa Link Project Authority (KBLPA) was held on 24th June 2022 at New Delhi. The minutes of the meeting were circulated vide letter dated 29.06.2022. Member Secretary, informed to the members of Committee that no comments have been received from any members and the minutes of the 1st meeting of KBLPA may be confirmed as circulated. Accordingly, minutes of the 1st meeting were approved as circulated.

2. Compliance to decision taken in the 1st Meeting of KBLPA held on 24.06.2022

- i. **The Government of Madhya Pradesh may actively pursue for the land acquisition in respect of 21 villages for which District Collectors of Panna and Chhatarpur have already issued a notification under Section-11.**

Out of 21 villages, property survey of 9 villages i.e. Pathapura, Kakra, Naguiwa, Kadwara, Dugaria, Bhorkuwa, Ghughri, Basudha, Sukhwaha under Chhatarpur and

Katahri-Bilheta, Marha under Panna (excluding land survey) have been completed. Property survey of Palkuwa village is under progress.

Work order for Drone survey of 7 villages of Panna district have been issued and completed in 2 villages.

CEO, KBLPA expressed his concern for slow progress in property survey and subsequent publication in Gazette.

In this regard Shri Rahul Siladia, SDM (Revenue) Bijawar, District- Chhatarpur informed that property survey work has been delayed due to local body elections and local public hindrance. The District Administration after persuasion with local have convinced the representatives of villagers and survey work is likely to be completed by the end of October and there-after Land Survey to be initiated and completed at the earliest.

SDM (Revenue) Bijawar, District- Chhatarpur *requested the KBLPA to provide services of retired Tehsildar, Patwari, Computer Operator, Legal advisor and other items viz. PC, Printer, UPS, Almira, Vehicles for speeding up the Land Acquisition work.* KBLPA agreed and assured him to provide required manpower and other items. SDM Bijawar also requested for the payment of TA & DA for staff who are being deputed for the survey works. *In this respect, KBLPA agreed that the payment will be made by Executive Engineer, KBLPA, Bhopal on submission of duly certified Bills after Passing of Bills by District Authority. It was desired that the duly passed bills may be submitted to the KBLPA office, Bhopal for payment.*

ii. Status of Transfer of Govt. Land to PTR

The CEO, KBLPA requested Engineer-in- Chief, WRD, to expedite the process of transfer of Govt. Revenue land of identified Villages of Panna and Chhatarpur to PTR. E-in-C intimated that proposal has already been submitted to the Collector Chhatarpur and Panna. Collector Panna and Chhatarpur have already taken action and proposal has been sent to SDM, Bijawar, Panna and Gunnore for taking further necessary action. Officers of WRD are pursuing the matter.

In this respect, SDM Bijawar assured that they would start the transfer of Government revenue land to PTR within 15 days.

iii. Planning and Implementation of Rehabilitation & Resettlement plan

ACEO, KBLPA intimated that R&R plan of additional 14 villages have been prepared and submitted to the Collector Chhatarpur and Panna for approval. There-after public

hearing will be organized at places being finalized by District Administration. SDM Bijawar informed to the Members that about 40 ha land has also been identified for Rehabilitation & Resettlement of PAFs of Project at two places.

The issue of R&R provisions in Act of 2013 and need for any package(es) were deliberated at length during the meeting. It was felt that the prevailing circle rates of land in the area are relatively low and some sort of package may be required for safeguarding the interest of PAF.

After deliberation, it was decided to constitute a Sub-committee under the chairmanship of E-in-C, WRD, Govt. of M.P. to examine the matter and suggest need for any Package apart from the provisions of compensation under LARR Act-2013.

Following will be the members of the Sub-committee: -

- a. Shri M.S. Dawar E-in-C, WRD, Govt. of M.P –Chairman
- b. Shri C.L. Garg CE, WRD&ACEO (Env,R&R and LA)
- c. Representative of District Admn. Chhatarpur
- d. Representative of District Admn. Panna

The sub-committee shall its recommendations in a month time. The recommendations of Sub-committee shall be deliberated in the next meeting of KBLPA and shall be placed in the Steering Committee for approval.

iv. **Status of Hiring of PMC for KBLP**

Member Secretary informed that Consultancy Evaluation Committee (CEC) for hiring of PMC has been constituted with the approval of Secretary, DoWR,RD&GR under the Chairmanship of Member (D&R), CWC. 1st meeting of CEC was held on 12.07.2022. EOI has been re-drafted as per Model EOI as suggested by the Chairman of CEC and observation of Govt. of UP, MP and decision taken on 2nd meeting of SC-KBLPA

The modified EOI was discussed in depth and necessary suggestions will be incorporated in the EOI.

Member Secretary informed that EOI will be discussed in the 2nd meeting of CEC which is proposed to be held on 14.09.2022.

v. **Proposal for limited work permission in PTR**

CEO, KBLPA informed to the Committee that the fund for NPV, CA & Catchment Area Treatment plan have been transferred to CAMPA Fund MP except 5% of cost of the project components falling under PTR. Efforts are being made to transfer the requisite non-forest land to PTR for compensatory afforestation at the earliest. Meanwhile the

Authority is planning to move a case to Forest Department, Govt. of MP seeking work permission in the limited area of PTR stating that all terms and conditions of Forest Clearances shall be fulfilled in due course before impoundment of the reservoir.

In this regard, Shri Sunil Agrawal, PCCF (Land Management), Forest Deptt. Govt. of MP suggested to find out the cost of all components of project within the protected area of PTR on the proportionate area basis i.e. construction area occupied by the components of project to the total protected area affected of PTR. *This due amount may be finalised at the earliest and submitted to Forest Department.* He also informed to committee that this fund of 5% of project cost may not be required to be transferred to CAMPA fund and shall be made available by Authority and utilised for conservation activities/works in PTR area on recommendations of Greater Panna Landscape Council proposed to be constituted as recommended in the Integrated Landscape Management Plan (ILMP) prepared by WII.

PCCF (Land Management), also stressed to transfer some non-forest land to the PTR along with undertaking on conditions imposed by MEF&CC for further necessary action.

PCCF (LM) told that the proposal for work permission in limited area may be mooted through Forest Department, MP, once there is progress on transfer of some of the non forest land to PTR.

CEO of KBLPA asked the KBLPA, Bhopal officials to finalize the 5% of cost of the project components falling under PTR at the earliest under the guidance of PCCF (LM), Forest Department, MP. Once the Govt. revenue is transferred to PTR, the case for work permission in limited area may be moved immediately. The timely start of work of Daudhan dam is very critical for completing the project within stipulated time of 8 years.

vi. State Govt. may release the respective State share to KBLPA or otherwise it shall be adjusted against the amount to be reimbursed to the state

Both the states were requested to provide their respective share to the cost incurred under phase-I of the project as under:

Uttar Pradesh: Rs. 111.22 Crore

Madhya Pradesh: Rs. 272.30 Crore

In this regard, E-in-C, WRD, Govt. of MP told that they in the process of monetisation of Govt. land proposed to be transferred to PTR for compensatory afforestation and Govt. land coming under submergence. That would contribute towards the due share of Madhya Pradesh in Phase-I of the project. The Chief Engineer, Betwa Pariyojna,

I&WRD, Jhansi, U.P told that they are in the process opening a dedicated account for KBLP and thereafter this issue shall be looked into.

3. Status of compliance of decision taken in 2nd meeting of Steering Committee of KBLPA

i. Finalisation of RRs and initiate process for engagement of CEO/ACEOs/Dir(F) for the authority on regular basis,

CEO informed that the Recruitment Rules has been approved by the DoWR, RD&GR, Ministry of Jal Shakti. Process for advertisement has been initiated. Advertisement will be issued during the month for the appointment of CEO, ACEO & Director (Finance).

ii. Finalise Bye laws of authority

The formation of Bye Laws of Authority Will be taken up shortly.

iii. Complete the Integrated Landscape Management Plan of PTR, Constitution of Greater Panna Landscape Council and initiating implementation of Landscape Management Plan

ILMP has been approved in 2nd Meeting of SC of KBLPA held on 20.07.2022. Proposal for GPLC is under process. PCCF (Land Management), Forest Department desired a copy of ILMP prepared by WII. CEO, KBLPA asked the KBLPA, Bhopal to share a copy of Integrated Landscape Management Plan(ILMP). Regarding funding of various components proposed under ILMP, it was intimated that interventions proposed in PTR will be funded by KBLPA and other interventions are proposed to be funded from the various schemes of Government of India and State Government of UP & MP in their respective jurisdiction.

iv. Technical Advisory Group

ACEO (HQ/P) informed to the members that Technical Advisory Group for KBLP (TAG-KBLP) has been constituted and order has been issued. 1st Meeting is likely to be convened shortly.

v. Proposed Financial Power for KBLPA

As decided in 2nd Meeting of SC-KBLPA, existing powers to NWDA are being utilised by KBLPA. Action is being taken for the enhancement of powers to the officers of KBLPA.

vi. **CEO, KBLPA to be included as Member of the SC-KBLP**

Included in the **SC-KBLP**

vii. **Reimbursement to the States on Expenditure made on State Specific Projects/ components**

E-in-C, WRD, Govt. of MP informed that proposal will be submitted shortly.

viii. **Establishment of offices of KBLPA**

CEO informed that, the meeting is proposed with WAPCOS on 13.09.2022 for finalisation of renovation plan and works to be taken up for KBLPA (HQ) office building at Bhopal. One Executive Engineer office of KBLPA has already opened at Chhatarpur. One Division at Jhansi has also been attached with KBLPA.

CEO further enquired about the shifting of two unit of Land acquisition alongwith Commissioner (LA,R&R) for the works of KBLP. In this connection, E-in-C, WRD intimated that efforts are being made for the same.

ix. **Updating the Comprehensive DPR and preparation of working DPR**

Shri B.L.Sharma, SE, NWDA, Gwalior informed that one week time is required for the updation of DPR. As discussed in the meeting, the comprehensive DPR will be shared with both the State Governments. After incorporating the views of both the states, the comprehensive DPR will be submitted to CWC for appraisal.

x. **Surveys, investigation and preparation of DPRs of two new barrages, renovation of tanks in Mahoba district, renovation/ modernisation of Bariyarpur pick up weir, Parichha weir and Barwa Sagar, renovation and modernisation of in Uttar Pradesh.**

ACEO (HQ/P) informed to the members that the Axis of two Barrage d/s of Bariyarpur PUW at Banda and Pailani have been finalised. Topographical survey of barrages has been completed. Chapter on Hydrology has been prepared by CWC. Four holes have been drilled in Banda Barrage and one hole has been drilled in Pailani Barrage. Because of heavy monsoon in the area and flow in Ken river, drilling has been stopped and will resume once the flow are normal. Logging of 4 holes of Banda Barrage has been completed by GSI. Report is awaited. GSI report will be submitted to CWC for design of Banda barrage.

Visit of expert group is expected in September, 2022 for Bariyarpur PUW, Parichha and Barua Sagar. Topographical Surveys of Tanks are in progress.

xi. Preparation and finalisation of tender document for the works of Daudhan dam and its appurtenant works.

CEO informed that works of preparation of tender document for Daudhan dam shall be initiated very shortly and one or two experts are being engaged for the same.

4. Status of work of Phase –II projects of MP

Engineer-in –Chief, WRD, MP intimated that the work is in progress in all the three projects of Phase-II. The physical and financial progress of the three projects is enclosed at Annexure-II

5. Status of DPR of UP

ACEO (HQ/P) intimated that Estimate of DPR of Ken Main Canal Part-I amounting Rs. 455.12 Crore has been submitted by I&WRD, UP. Estimate has been submitted to KBLPA after scrutiny in CE(N) office. I&WRD, UP intimated that the work on remaining components of Ken Main Canal is in progress and shortly they will submit the detailed report.

I&WRD, UP further requested that the visit of Expert Group may be convened at the earliest, so that appropriate decision on renovations of Barua Sagar, Bariyarpur and Parichha could be taken.

Regarding the inclusion, finalization of cost, it was decided by the Authority that:

- a. New proposals pertaining to State specific components to be executed by State Government will be examined at State level.
- b. Engineer-in-Chief will submit the proposal to ACEO(HQ/P), KBLPA with the recommendation of concerned State Govt.
- c. The proposal submitted KBLPA will be examined by the TAG of KBLPA.
- d. On recommendation of TAG-KBLPA, proposals will be submitted to the CWC for finalization of Cost.
- e. Thereafter, the work shall be included in the work plan of KBLPA for execution by the State and release/reimbursement of fund as per approved funding pattern.

6. Attachment of dedicated offices for KBLPA by UP & MP

CEO, KBLPA again requested both the states to earmark dedicated offices for the works of KBLP to be executed by the respective state as lot of preparatory works like survey and investigation, preparation of DPRs, tender documents etc. are to be carried in a time bound manner. ACEOs as earmarked by both the states for KBLPA shall also be required for the KBLP works on full time basis.

The Meeting ended with vote of thanks to Chair and all the members/invitees present in meeting.

Annexure-I

2ND KBLPA meeting held on 13.09.2022 (11:30 AM) at Bhopal

List of Participants

S.N.	Name (Shri/Smt.)	Designation	Contact No.
1.	Bhopal Singh	CEO, KBLPA	99103 01746
2.	M. S. Dawar	E-in-C, WRD, Bhopal	9425045822
3.	Sunil Agrawal	PCCF (LM), Forest Department, MP	9424790090
4.	Shiva Prakash	ACEO (HQ/P), KBLPA	8005498787
5.	Rajpal Singh	CE (Pariyojna Betwa) UP, ACEO, Jhansi	9451662674
6.	Shirish Mishra	Chief Engineer, WRD, Bhopal	9977003399
7.	D. Satpute	Chief Engineer, WRD, Bhopal	9753011422
8.	Arvind Upmanyu	Chief Engineer, Dhasan Ken, WRD, Sagar	9425369846
9.	Shishir Kushwaha	Chief Engineer, Banganga Basin, WRD, Seoni	9425019042
11.	J.S. Kakre	Chief Engineer, Interstate, WRD, Bhopal	9425138502
12.	S.C. Upadhyay	SE, I&WRD, Jhansi, UP	9450036468
13.	B. L. Sharma	SE, NWDA, Gwalior	7205856658
14.	D. K. Khare	SE, WRD, Chhatarpur	8770751174
15.	Rahul Siladia	SDM, Bijawar	8962247304 7987425459
16.	Bhim Singh Moharya	Additional Director, Lower Orr, WRD, MP	7974150881
17.	Pushpendra Singh	Project Manager, Bina PMU, WRD, MP, Sagar	9826639019
18.	M. K. Russa	EE, WRD, Chhatarpur	9424910239
19.	O.P. Singh Kushwaha	Expert Consultant, WRD, MP	6265854639
20.	Raj Kumar Bijoriya	Executive Engineer, KBLPA, Jhansi	9425755521
21.	S. S. Wagh	Assistant Engineer, NWDA	9702216026
22.	S. K. Gawande	Consultant, KBLPA, Bhopal	9309722934
23.	Amarshri Nayak	Consultant, KBLPA, Bhopal	83054 53368
24.	H.K. Pandey	Consultant, KBLPA, Bhopal	94253 77448
25.	Gourav Thory	JE, KBLPA, Bhopal	7424805179

केन-बेतवा लिंक राष्ट्रीय परियोजना, फेज-II के अंतर्गत निमाणाधीन परियोजनाओं के विरुद्ध किए गए व्यय प्रतिपूर्ति दावे हेतु दिनांक 31.08.2022 तक वित्तीय एवं भौतिक प्रगति

(राशि करोड़ में)

क्र.	परियोजना का नाम	भारत सरकार द्वारा स्वीकृत राशि	31.08.2022 तक अद्यतन व्यय			भौतिक प्रगति 31.08.2022 तक			रूपांकित सिंचाई (हे.)
			भू-अर्जन/ वन भूमि	कार्य	कुल व्यय	श्रीर्ष कार्य (%)	नहर कार्य (%)	कुल कार्य (%)	
1.	कोठा बैराज परियोजना	709.46	73.11	149.52	222.63	25.00	52.00	35.00	20000
2.	वीना परियोजना	3353.99	854.63	474.09	1328.72	77.50	9.50	43.50	96000
3.	लोअर और परियोजना	2657.03	414.91	1334.75	1749.66	82.00	33.50	58.50	90000
	कुल	6720.48	1342.65	1958.36	3301.01				206000

महेश कुमार
 (प्रमुख निरीक्षक)
 परियोजना निरीक्षण विभाग
 जल संसाधन विभाग, गोंयाल


23.9.22

(मदन सिंह डाक्टर)
 प्रमुख अभियंता
 जल संसाधन विभाग, गोंयाल

Lower Orr Major Irrigation Project

Year wise physical & financial progress report up to August-2022


S.no.	Year	Expenditure incurred	Physical Progress	Financial Progress	Remark
1	2017-18	234.84	0%	8.83%	All Expenditure are including LA cost, Forest and Establishment.
2	2018-19	700.83	22%	26.53%	
3	2019-20	570.52	18%	21.50%	
4	2020-21	121.34	9%	4.48%	
5	2021-22	71.18	6%	2.61%	
6	2022-23 (Upto Aug-2022)	50.93	3%	1.91%	
Total-		1749.66	58.50%	65.85%	



(Pankaj Kumar Singh)

Project Administrator


Orr River Project Management Unit
Bamorekalan Dist.Shivpuri (M.P)



(B.S. Mohaniya)

Additional Project Director

Orr River Project Management Unit
Bamorekalan Dist.Shivpuri (M.P)



(C.L. Garg)

Project Director

Orr River Project Management Unit
Bamorekalan Dist.Shivpuri (M.P)

Annexure-V

Kotha Barrage Project

Year wise physical & financial progress report up to March-2022 and August-2022

(Amount in Rs Lakh)

S.no.	Year	Physical Progress	Expenditure Incurred	Financial Progress	Remarks
1	2019-20	10%	7204.05	10.15%	Out of Total Expenditure, 73.11 Crores has been incurred against Land Acquisition.
2	2020-21	5%	7305.52	10.30%	
3	2021-22	10%	3476.03	4.90%	
4	2022-23 (Upto August-2022)	10%	4277.68	6.03%	
Total-		35%	22263.68	31.38%	



(Taruna Saini)

Project Administrator

Kotha Barrage Project Implementation Unit
Ganj Basoda, Vidisha (M.P.)



(Anil Peepre)

Additional Project Director
Betwa Project Management Unit
Bhopal (M.P.)



(Shirish Mishra) 16/9

Project Director

Betwa Project Management Unit
Bhopal (M.P.)

Bina Complex Irrigation & Multipurpose Project
Year wise financial progress report up to March-2022 and August-2022


S.no.	Year	Expenditure Incurred	Financial Progress	Remarks
1	2017-18	86221.70	25.71%	Out of Total Expenditure, 854.63 Crores has been incurred against Land Acquisition, Forest and R&R
2	2018-19	280.79	0.08%	
3	2019-20	772.22	0.23%	
4	2020-21	5919.30	1.77%	
5	2021-22	33280.74	9.92	
6	2022-23 (Up to August-2022)	8863.55	2.64%	
Total-		135338.3	40.36%	


(R.K. Verma)

Project Administrator
BPIU-2 Rahatgarh,
Sagar (M.P.)



(Anil Peepre)
Additional Project Director
Betwa Project Management Unit
Bhopal (M.P.)


(Shirish Mishra) 16/9
Project Director
Betwa Project Management Unit
Bhopal (M.P.)