



भारत सरकार  
Government of India  
जल शक्ति मंत्रालय  
Ministry of Jal Shakti

जल संसाधन, नदी विकास और गंगा संरक्षण  
Department of WR, RD&GR  
केन-बेतवा लिंक परियोजना प्राधिकरण  
Ken Betwa Link Project Authority



वसुधैव कुटुम्बकम्  
IE EARTH • ONE FAMILY • ONE FUTURE

No: KBLPA/2023/CEO(HW)/MEETS/909-921

Date: 22.09.2023

**Sub:- Minutes of 3<sup>rd</sup> meeting of Tender Evaluation Committee (TEC) for EPC Tender of Daudhan Dam for KBLPA was held on 9<sup>th</sup> September, 2023 through video conference.**

3<sup>rd</sup> meeting of Tender Evaluation Committee (TEC) for the EPC Tender of Daudhan Dam for KBLPA was held in two phases i.e. on 9<sup>th</sup> September, 2023 at KBLPA Headquarters, Bhopal and on 14<sup>th</sup> September 2023 through video conference to discuss the queries raised by the prospective bidders during the pre-bid conference held on 9 September 2023 at Bhopal and firm up the responses.

Minutes of meeting duly approved by the Chief Executive Officer, KBLPA are enclosed for kind perusal and further necessary action.

Encl : As above.

R.K. Mishra  
22/9/23

(R. K. Mishra)  
ACEO (HW), KBLPA

**Copy to:-**

1. The Chief Executive Officer, KBLPA, New Delhi.
2. The Engineer-in-Chief/HOD, I&WRD, Govt. of U.P., Lucknow.
3. The Engineer-in-Chief, WRD, Govt. of M.P., Bhopal.
4. The Chief Engineer, PAO, CWC, New Delhi.
5. The Joint Secretary & Financial Advisor, DoWR, RD&GR, Ministry of Jal Shakti, Govt. of India, New Delhi.

**Special Invitee:-**

1. The Chief Engineer, BODHI, WRD, Govt. of M.P., Bhopal.
2. The additional Chief Executive Officer (HQ&P), KBLPA, Lucknow.
3. Shri P.K. Saxena, Consultant, KBLPA, Bhopal.
4. The Executive Engineer, KBLPA, Bhopal.

**Copy for kind information to:-**

1. The Additional Chief Secretary, WRD, Govt. of Madhya Pradesh, Bhopal.
2. The Member (WP&P), CWC, New Delhi.
3. The Principal Secretary, I&WRD, Govt. of Uttar Pradesh, Bapu Bhawan, Lucknow.
4. The Senior Joint Commissioner (BM), DoWR, RD&GR, New Delhi.



सत्यमेव जयते

भारत सरकार  
Government of India  
जल शक्ति मंत्रालय  
Ministry of Jal Shakti  
जल संसाधन, नदी विकास और गंगा संरक्षण विभाग  
Department of WR, RD & GR  
केन -बेतवा लिंक परियोजना प्राधिकरण  
Ken-Betwa Link Project Authority



विश्वेश्वरैया भवन  
कोलार रोड, पंचशील नगर  
भोपाल, मध्यप्रदेश- 462042

फाइल संख्या:

दिनांक:22.09.2023

## **MINUTES OF THE THIRD MEETING** **OF THE TENDER EVALUATION COMMITTEE**

The third meeting of the Tender Evaluation Committee was held in two phases i.e. on 9 September 2023 at KBLPA Headquarters, Bhopal and on 14 September 2023 through video conference to discuss the queries raised by the bidders during the pre bid conference held on 9 September 2023 at Bhopal and firm up the responses. The list of participants is annexed.

Following decisions were taken:

### **1. Modifications in the Qualification Requirements**

In response to a number of suggestions received from the bidders to modify the various Qualification Requirements (QR), the TEC felt that the QRs have been finalized after detailed deliberations holding two consultative meetings with the stakeholders, five meetings of the TAG and two meetings of the TEC. After deliberations by TEC, it was decided to retain the QR provisions of original tender floated on 11 August 2023 except those explicitly modified through Amendment issued separately (Annexure-I).

### **2. Payments for variation in other component like tunnels, surge shaft etc.**

The bidders highlighted that the contract provides for payment towards actual quantities executed at the rates stipulated in the BOQ, in case of variation beyond +/- 3% in geological baseline of the Concrete dam excavation & concrete works. The bidders requested that this clause may also be extended to other components like tunnels, surge shaft, excavation, etc. as well.

As quantities involved in case of tunnel and surge shaft are small and the variation in the quantities of these components are likely to be very nominal and therefore, TEC decided that the condition of variation shall be applicable **ONLY** if in case of excavation and concreting in the concrete dam foundation.

*RM*

### **3. Price Adjustment on O&M**

On bidder's request to provide Price Adjustment provisions in the O&M too, the TEC decided to clarify that the Contract Price for this component of work shall remain firm till completion. However, the 5% price of lumpsum amount will be revised after completion of works and start of O&M. This cost shall be 5 % of the completion cost i.e. BoQ value of completed works+ Price adjustment paid to the Contractor. The completion cost will not include any cost compensation, subsequent legislation reimbursement etc.

### **4. Request for Additional Data**

On request of the bidders in the pre-bid meeting, it was decided to share the geological and hydrological data as available with KBLPA and also allow the inspection of the bore holes core boxes in KBLPA Jhansi division. For any additional data, the DPR available at NWDA site may be referred. Further, additional geological investigations, if needed, fall in the scope of the bidder.

### **5. Apportionment of the Quoted Price**

The tender provides that the Bidder shall quote lump sum amount for the complete scope of work which shall be apportioned as per percentage assigned to various components as given in the tender. On bidder's request to make these percentages tentative and modifiable by the successful bidder, the TEC decided that the percentages mentioned in the tender document are fixed.

### **6. Discrepancies , Typos in the Tender and Tender Drawings**

Few discrepancies and typos were pointed out by the bidders. The TEC asked to issue the clarifications and issue amendments, if required.

### **7. Engaging Sub-contractor**

The TEC decided to issue the clarification sub-contractor for PDE and HM works can be engaged before elapsing 30 days and 90 days respectively from the issue of the LoA, subject to the condition that these sub-contractors meet Qualification Criteria stipulated in the tender document for PDE and HM works.

### **8. Inclusion of experience of Parent Company in PD&E**

In view of the availability of only a few reputed Design Consultants in India , the TEC agreed to clarify that the Subcontractors appointed for Design & Engineering Works from Foreign Country will be allowed or a Foreign Design & Engineering Company registered in India having full operational office in India subject to fulfilment of other conditions of the tender. The TEC also agreed to the suggestion that if the Design services are substantially completed with at least 80% payment received the same will be considered under qualification requirement of Design Experiences stated in the Tender Documents even if the structures are under execution.

### **9. Arbitration**

The TEC decided to replace the existing provisions of "Settlement of Disputes and Arbitration" under clause 38 of GCC with the corresponding provisions of "Model Tender Document for procurement of Consultancy Services" from Govt. of India, Ministry of Finance, and Department of Expenditure.

**10. Quoting price exclusive of GST**

The TEC decided that the lump sum amount to be quoted by the bidders shall be in two parts that i.e. first part Basic Price and other part as applicable GST. Comparison of Price bids shall be done on basis of Basic Price only.

**11. Extension of last date of submission**

The TEC decided to revise the last date of submission as 26 October 2023 and shift all other relevant dates accordingly

The TEC directed to put the clarifications (147 pages) and the amendments (22 pages) and revised BoQ (single Excel Sheet) on the CPP portal before 5:00 pm of 18 September 2023.

\*\*\*

*BLW*

## LIST OF PARTICIPANTS

1	Shri Bhopal Singh, CEO, KBLPA	Chairman
2	Shri Yogesh Paithankar, Chief Engineer, PAO, CWC	Member
3	Shri Shishir Kushwaha, Engineer-in-Chief, WRD, Govt, of M.P.	Member
4	Shri R.P. Singh, C.E. (Project-Betwa), I&WRD, Govt, of U.P., Jhansi	Representative Member of Engineer-in-Chief, I&WRD, Govt, of U.P.
5	Shri Pradeep Kumar Shukla, Director (Fin.), CWC	Representative Member of JS&FA, DoWR, RD&GR
6	Shri Raj Kumar Mishra, ACEO(HW) , KBLPA, Bhopal	Special Invitee
7	Shri Ashish Kumar Dash, ACEO(Env., R&R and LA), KBLPA, Bhopa	Special Invitee
8	Shri G.P. Soni, Chief Engineer (BODHI), WRD M.P.	Special Invitee
9	Shri P.K. Saxena, Consultant, KBLPA, Bhopal	Special Invitee